

2012 Bond Projects Schedule

Update June 4, 2015

12 13 14 15 16 17 18

S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A

Liberty High School Phase 1

Liberty High School Phase 2

Liberty High School Phase 3

Liberty High School Stadium

Design/Permit

Bid

Construction

Maywood Classroom Addition

Design/Permit

Bid

Construction

Issaquah Middle School Relocation

Design/Permit

Bid

Construction

Clark Relocation

Design/Permit

Bid

Construction

Non-Comprehensive High School

Design/Permit

Bid

Construction

Apollo Addition/Modernization

Issaquah Valley Addition/Modernization

Sunny Hills Relocation

Design/Permit

Bid

Construction

Stadium Improvements SHS

Design/Permit

Bid

Construction

Stadium Improvements IHS

Design/Permit

Bid

Construction

Turf Field and Track Improvements MMS& PCMS

Turf Field and Track Improvements BLMS& PLMS

Critical Repairs

Update June 4, 2015

12 13 14 15 16 17 18

S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A

Indicates Occupancy - Typical Each Project
 Indicates Planned Occupancy - Typical Each Project



